

Coppid Beech LPPF Bid Delivery Programme

ID	Task Name	Duration	Start	Finish	March	April	May	June	July	August	Sept	October	November	December	January	February	March	April	May	June	July	August	Sept	October	November	December		
1	Preliminary design	87 days	Fri 29/03/13	Mon 29/07/13	[Summary bar]																							
2	Project Approved to Proceed	0 days	Fri 29/03/13	Fri 29/03/13	◆																							
3	C2 Stats Utilities Searches	30 days	Tue 02/04/13	Mon 13/05/13	[Bar]																							
4	Finalise Preliminary Design	25 days	Tue 02/04/13	Mon 06/05/13	[Bar]																							
5	Road Safety Audit 1 and Designers Response	20 days	Tue 07/05/13	Mon 03/06/13	[Bar]																							
6	Internal Review with WBC and BFC and allow for update plans	10 days	Tue 04/06/13	Mon 17/06/13	[Bar]																							
7	Prepare for and provide Presentation to Lead and Local Councillors	5 days	Tue 18/06/13	Mon 24/06/13	[Bar]																							
8	Prepare for and undertake Public Exhibition on Proposed Works	14 days	Tue 25/06/13	Fri 12/07/13	[Bar]																							
9	Review Exhibition Feedback and update Executive Councillors	11 days	Mon 15/07/13	Mon 29/07/13	[Bar]																							
10	Approval to proceed to Detailed Design	0 days	Mon 29/07/13	Mon 29/07/13						◆																		
11																												
12	Detail Design	100 days	Tue 30/07/13	Mon 16/12/13	[Summary bar]																							
13	Detail design	60 days	Tue 30/07/13	Mon 21/10/13	[Bar]																							
14	C3 utility search and quotes	60 days	Tue 30/07/13	Mon 21/10/13	[Bar]																							
15	RSA2 and Designers Response	20 days	Tue 22/10/13	Mon 18/11/13	[Bar]																							
16	Technical Approval (WSP internal)	10 days	Tue 19/11/13	Mon 02/12/13	[Bar]																							
17	WBC & BFC Approval	10 days	Tue 03/12/13	Mon 16/12/13	[Bar]																							
18	DD Complete	0 days	Mon 16/12/13	Mon 16/12/13																								
19																												
20	Main works Tender Process	176 days	Tue 22/10/13	Tue 24/06/14	[Summary bar]																							
21	Preparation of Engineering Specification (depends on contract form)	15 days	Tue 22/10/13	Mon 11/11/13	[Bar]																							
22	Preparation of Contract Documents (depends on contract form)	15 days	Tue 22/10/13	Mon 11/11/13	[Bar]																							
23	Production of Bill of Quantities (depends on contract form)	15 days	Tue 22/10/13	Mon 11/11/13	[Bar]																							
24	PQQ (20 days contractor, 10 days selection)	30 days	Tue 17/12/13	Mon 27/01/14	[Bar]																							
25	Tender (Tender Issue and Contractor pricing time)	30 days	Tue 28/01/14	Mon 10/03/14	[Bar]																							
26	WBC Approval process (including tender assessment and reporting to council)	45 days	Tue 11/03/14	Mon 12/05/14	[Bar]																							
27	Award of Contract (WBC Processes)	15 days	Tue 13/05/14	Mon 02/06/14	[Bar]																							
28	Alcatel Stand-off period	14 days	Tue 03/06/14	Fri 20/06/14	[Bar]																							
29	Start of Works Exhibition Wokingham Town Centre	2 days	Mon 23/06/14	Tue 24/06/14	[Bar]																							
30																												
31	Utility diversions (advanced works)	120 days	Tue 17/12/13	Mon 02/06/14	[Summary bar]																							
32	lead-in and Utility Designs	60 days	Tue 17/12/13	Mon 10/03/14	[Bar]																							
33	Diversion or lowering works	60 days	Tue 11/03/14	Mon 02/06/14	[Bar]																							
34																												
35	Main Construction	108 days	Tue 24/06/14	Thu 20/11/14	[Summary bar]																							
36	Mobilisation establish site compound	5 days	Tue 24/06/14	Mon 30/06/14	[Bar]																							
37	Start onsite construction	90 days	Tue 01/07/14	Mon 03/11/14	[Bar]																							
38	Signals Site Acceptance Testing	1 day	Tue 04/11/14	Tue 04/11/14	[Bar]																							
39	Site de-mobilisation	2 days	Wed 05/11/14	Thu 06/11/14	[Bar]																							
40	Road Satey Audit 3	5 days	Fri 07/11/14	Thu 13/11/14	[Bar]																							
41	Designers Responses to RSA 3 and Defects Review	5 days	Fri 14/11/14	Thu 20/11/14	[Bar]																							

Coppid Beech LPPF Bid Delivery Programme

ID	Task Name	Duration	Start	Finish	March	April	May	June	July	August	ptemb	October	ovemb	ecemb	January	ebruar	March	April	May	June	July	August	ptemb	October	ovemb	ecemb	
42	Project Complete	0 days	Thu 20/11/14	Thu 20/11/14																							◆ 20/11