

Annual Road Maintenance campaign 2019

Wokingham Borough Council's annual road maintenance programme will see improvements or repairs on dozens of roads across the area.

Roads across the borough are assessed and those in need of remedial work are selected for either surface dressing, resurfacing or micro asphalt.

This document will be updated weekly to show the status of the planned work, which is taking place from early September to December.

These are subject to change due to weather and other factors.

If a road appears more than once in a list, it means multiple sections of road will see works take place.

Letters will be sent to residents and businesses in these areas outlining the works taking place.

The document will be updated with all work programmes, including resurfacing and micro-asphalt, once these have been finalised.

Surface Dressing

This adds protection to the carriageway surface, sealing it from water while also enhancing its skid resistance and can extend the life of the carriageway surface by up to 10 years.

Surface Dressing 2019-20	Ward	Start date	Finish date	Status
NEW ROAD	Remenham, Wargrave & Ruscombe	06/09/2019	06/09/2019	Completed
WALTHAM ROAD	Remenham, Wargrave & Ruscombe	06/09/2019	06/09/2019	Completed
WALTHAM ROAD	Remenham, Wargrave & Ruscombe	06/09/2019	06/09/2019	Completed
POUND LANE	Sonning	06/09/2019	06/09/2019	Completed
HOLME PARK FARM LANE	Sonning	06/09/2019	06/09/2019	Completed
PEPPER LANE	Hillside/Maiden Erleigh	06/09/2019	06/09/2019	Completed
MAYS LANE	Maiden Erleigh	07/09/2019	07/09/2019	Completed
NIGHTINGALE ROAD	South Lake	07/09/2019	07/09/2019	Completed
THE STRAIGHT MILE	Hurst	07/09/2019	07/09/2019	Completed
WOKINGHAM ROAD	Hurst	07/09/2019	07/09/2019	Completed
HEATHLANDS ROAD	Wokingham Without	08/09/2019	08/09/2019	Completed
HEATHLANDS ROAD	Wokingham Without	08/09/2019	08/09/2019	Completed
LOWER SANDHURST ROAD	Finchampstead South	08/09/2019	08/09/2019	Completed
CHURCH LANE	Swallowfield	08/09/2019	08/09/2019	Completed
SWALLOWFIELD ROAD	Arborfield	08/09/2019	08/09/2019	Completed
SONNING LANE	Sonning	08/09/2019	08/09/2019	Completed

LAMBWOOD HILL	Shinfield South	08/09/2019	08/09/2019	Completed
REMEMHAM HILL	Remenham, Wargrave & Ruscombe	09/09/2019	09/09/2019	Completed
CULHAM LANE	Remenham, Wargrave & Ruscombe	09/09/2019	09/09/2019	Completed
CRAZIES HILL	Remenham, Wargrave & Ruscombe	09/09/2019	09/09/2019	Completed
HIGHFIELD LANE	Remenham, Wargrave & Ruscombe	09/09/2019	09/09/2019	Completed

Once surface dressing work is complete we will return within 14 days to carry out aftercare which will include sweeping and removal of loose chippings and the reinstatement of road markings.

Resurfacing

Removal of layers of a worn out road surface and replacement of it with new material.

Resurfacing 2019-20	Area	Start date	Finish date	Status
CHURCH STREET	Twyford	09/09/2019	10/09/2019	Complete
WARGRAVE ROAD	Wargrave	11/09/2019	12/09/2019	Complete
KING STREET LANE	Winnersh	17/09/2019	18/09/2019	Complete
BARKHAM ROAD	Wokingham	23/09/2019	01/10/2019	Complete
A329/ Rectory Rd	Wokingham	01/10/2019	03/10/2019	Complete
MOLE ROAD	Arborfield	02/10/2019	04/10/2019	Complete
MOLE ROAD	Arborfield	07/10/2019	08/10/2019	Complete
READING ROAD	Winnersh	09/10/2019	10/10/2019	Complete
A329/ SHUTE END	Wokingham	14/10/2019	15/10/2019	Complete
CHURCH ROAD (W'LANDS AV TO CULVER LN)	Earley	15/10/2019	17/10/2019	Complete
CHURCH ROAD (MAYS CL TO W'LANDS AV)	Earley	18/10/2019	23/10/2019	Complete
LODDON BRIDGE INTERCHANGE	Winnersh	31/10/2019	04/11/2019	Complete
LODDON BRIDGE INTERCHANGE	Winnersh	05/11/2019	06/11/2019	Complete
BASINGSTOKE ROAD	Shinfield	07/11/2019	08/11/2019	Complete
A4130 HENLEY BRIDGE	Remenham	11/11/2019	14/11/2019	Complete
LONDON ROAD	Twyford	10/12/2019	11/12/2019	Postponed
HILLTOP ROAD	Earley	13/12/2019	14/12/2019	Complete
LODDON BRIDGE INTERCHANGE	Winnersh	16/12/2019	18/12/2019	Postponed

Work on London Road, Twyford, and Loddon Bridge Interchange, Winnersh, will take place in March.

Micro asphalt surface treatments

This is a preventative maintenance treatment, used to seal the existing road surface, improve the texture and help water evaporate.

Micro Asphalt 2019-20	Area	Start date	Finish date	Status
KINGFISHER DRIVE (Service road nos 2-22)	Woodley	16/09/2019	16/09/2019	Completed
KINGFISHER DRIVE (Service rd nos 7 to 23)	Woodley	16/09/2019	16/09/2019	Completed
KINGFISHER DRIVE (Service rd nos 72-90)	Woodley	16/09/2019	16/09/2019	Completed
KINGFISHER DRIVE (Service rd nos 92 to 136)	Woodley	16/09/2019	17/09/2019	Completed
KINGFISHER DRIVE (Service road nos 194-268)	Woodley	17/09/2019	17/09/2019	Completed
KINGFISHER DRIVE (service rd nos 270-292)	Woodley	17/09/2019	17/09/2019	Completed
KINGFISHER DRIVE (Service rd nos 294-332)	Woodley	17/09/2019	18/09/2019	Completed
KINGFISHER DRIVE (service rd nos 334-362)	Woodley	18/09/2019	18/09/2019	Completed
RICKMAN CLOSE (Kingfisher Dr to end)	Woodley	23/09/2019	23/09/2019	Completed
KINGFISHER DRIVE (Kingfisher Dr spine rd) (**)	Woodley	19/09/2019	28/09/2019	Completed
SKELMERDALE WAY	Earley	28/09/2019	28/09/2019	Completed
BLACKLEY CLOSE	Earley	30/09/2019	30/09/2019	Completed
MELLING CLOSE (northern & southern spurs)	Earley	30/09/2019	30/09/2019	Completed
MELLING CLOSE (feeder)	Earley	30/09/2019	01/10/2019	Completed
SKELMERDALE WAY (spine road)	Earley	01/10/2019	01/10/2019	Completed
PLYMPTON CLOSE	Earley	01/10/2019	01/10/2019	Completed
WHITESTONE CLOSE	Earley	02/10/2019	03/10/2019	Completed
ILFRACOMBE WAY (cul-de-sac nos. 12-20)	Earley	02/10/2019	03/10/2019	Completed
NORTHAM CLOSE	Earley	08/10/2019	08/10/2019	Completed
HOLSWORTHY CLOSE	Earley	08/10/2019	08/10/2019	Completed
ILFRACOMBE WAY	Earley	07/10/2019	09/10/2019	Completed
STILTON CLOSE	Earley	07/10/2019	08/10/2019	Completed
SAWTRY CLOSE	Earley	08/10/2019	08/10/2019	Completed
THORNEY CLOSE	Earley	09/10/2019	09/10/2019	Completed
HUNTINGTON CLOSE	Earley	09/10/2019	10/10/2019	Completed
WITCHAM CLOSE (*)	Earley	15/10/2019	15/10/2019	Completed
COLMWORTH CLOSE (spur)	Earley	16/10/2019	16/10/2019	Completed
COLMWORTH CLOSE	Earley	16/10/2019	16/10/2019	Completed
ODELL CLOSE	Earley	17/10/2019	17/10/2019	Completed
CHATTON CLOSE (cul-de-sac)	Earley	21/10/2019	21/10/2019	Completed
CHATTON CLOSE	Earley	21/10/2019	22/10/2019	Completed
CASSIA DRIVE	Earley	22/10/2019	22/10/2019	Completed
CORIANDER WAY	Earley	23/10/2019	23/10/2019	Completed
ROSEMARY AVENUE (cul-de-sac nos 16-26)	Earley	23/10/2019	23/10/2019	Completed
ROSEMARY AVENUE (southern spur)	Earley	22/10/2019	23/10/2019	Completed
ROSEMARY AVENUE (feeder road) (*)	Earley	23/10/2019	25/10/2019	Completed
REDHATCH DRIVE	Earley	27/10/2019	27/10/2019	Completed
SYCAMORE DRIVE (spur nos 6-24)	Twyford	29/10/2019	29/10/2019	Completed
HERMITAGE DRIVE (crescent)	Twyford	29/10/2019	29/10/2019	Completed

WENSLEY CLOSE	Twyford	29/10/2019	29/10/2019	Completed
LINCOLN GARDENS	Twyford	30/10/2019	30/10/2019	Completed
PINE GROVE	Twyford	30/10/2019	30/10/2019	Completed
THORNBURY GREEN	Twyford	30/10/2019	30/10/2019	Completed
HERMITAGE DRIVE (turning area)	Twyford	31/10/2019	31/10/2019	Completed
HERMITAGE DRIVE	Twyford	31/10/2019	01/11/2019	Completed
SYCAMORE DRIVE	Twyford	01/11/2019	01/11/2019	Completed

Please note some schemes planned for autumn 2019 have been moved to next year after our programme was delayed by wet weather during September, October and November.

(*) no work scheduled to take place over this weekend

Once surface dressing work is complete we will return within 14 days to carry out aftercare which will include sweeping and removal of loose chippings and the reinstatement of road markings.