



## Annual Road Maintenance programme 2020-21

This document was last updated on **3 July 2020**. We aim to update the PDF on the website every two to three weeks to mark completions and add new roads to the programmes below or adjust dates. Residents on each road will be contacted directly prior to works beginning with exact dates.

Completion dates reflect the completion of initial work at each location, further visits to sites will be required for brushing surfaces, raising ironworks (eg. drain covers) and line painting.

### Full resurfacing programme

Road	Area	Start	Finish	Status
Reading Road Showcase on slip WB	Winnersh	06/04/2020	06/04/2020	COMPLETE
Reading Road LBR to Showcase	Winnersh	07/04/2020	07/04/2020	COMPLETE
Reading Road Showcase to surface joint before Bridge Wharfdale NB	Winnersh	08/04/2020	08/04/2020	COMPLETE
Finchampstead Road (Russley Grn to Ford garage)	Finchampstead North	14/04/2020	15/04/2020	COMPLETE
Bath Road (Pound Ln rbt)	Sonning	16/04/2020	20/04/2020	COMPLETE
Fishponds Road (Molly Millars to end)	Wokingham	21/04/2020	24/04/2020	COMPLETE
MOLLY MILLARS LANE (Oaklands Dr to Finchampstead Rd)	Wokingham	24/04/2020	28/04/2020	COMPLETE
Molly Millars Lane (Barkham Road to Oaklands Drive)	Wokingham	28/04/2020	05/05/2020	COMPLETE
Thames Street (Sonning Br to High St)	Sonning	05/05/2020	13/05/2020	COMPLETE
School Green (Chestnut Cres to A327 Hollow Ln rbt)	Shinfield	14/05/2020	15/05/2020	COMPLETE
Easthampstead Road (Peach St to Denton Rd )	Wokingham	19/05/2020	19/05/2020	COMPLETE
Glebelands Road (Milton Rd to Rectory Rd)	Wokingham	26/05/2020	29/05/2020	COMPLETE
Wescott Road (Easthampstead Rd to Seaford Rd)	Wokingham	01/06/2020	On hold	ONGOING
Pitts Lane (A4 gyratory to 350m)	Woodley	03/06/2020	08/06/2020	COMPLETE
Miles Way (Miles Way/Spitfire Way rbt)	Woodley	09/06/2020	10/06/2020	COMPLETE
Wiltshire Road (Rectory Rd to Peach St)	Wokingham	11/06/2020	13/06/2020	COMPLETE
Mortimer Road (Lambwood Hill to Grazeley Sch)	Shinfield	17/06/2020	19/06/2020	COMPLETE

**More full resurfacing schemes are planned for later this summer, more details will be added in due course.**



## Surface dressing programme

Road	Ward	Start	Finish	Status
A33/116 - SWALLOWFIELD BYPASS (Sbound from Whitehouse Ln)	Swallowfield	16 May 2020	16 May 2020	COMPLETED
C6604/55 - GRAZELEY GREEN ROAD (Kybes Ln to W Berks bdy on Goring Ln)	Shinfield	16 May 2020	16 May 2020	COMPLETED
A4/124 - BATH ROAD (Wbound A3032 rbt to Pound Ln rbt)	Sonning	17 May 2020	17 May 2020	COMPLETED
A4/165 - BATH ROAD (Scarletts Ln to Knowl Hill Common )	Hare Hatch	17 May 2020	17 May 2020	COMPLETED
B3349/160 - HYDE END ROAD (Elizabeth Rout Cl to Sussex Ln)	Shinfield	18 May 2020	18 May 2020	COMPLETED
U7363/2 - SCHOOL ROAD to U7363/5 - (Part Ln to School Ln)	Swallowfield	18 May 2020	18 May 2020	COMPLETED
U7363/7 - SCHOOL ROAD (School Ln to no. 6)	Swallowfield	18 May 2020	18 May 2020	COMPLETED
U7363/03 - SCHOOL LANE (School Rd to Devils Hwy)	Swallowfield	18 May 2020	18 May 2020	COMPLETED
C7601/90 - CHURCH ROAD (Farley Hill, Church Ln to A327)	Farley Hill	18 May 2020	18 May 2020	COMPLETED
D8616/90 - PLOUGH LANE (Bean Oak Rd to A329 London Rd)	Wokingham	18 May 2020	18 May 2020	COMPLETED
C7607/90 - BEARWOOD ROAD (King St Ln to New Rd)	Wokingham	18 May 2020	18 May 2020	COMPLETED
U7871/21 - ARBOR LANE (Robin Hood Ln to rly bridge)	Winnersh	18 May 2020	18 May 2020	COMPLETED
U7971/1 - LINES ROAD (B3030 Lodge Rd to A321)	Hurst	18 May 2020	18 May 2020	COMPLETED
U8072/6 - NELSONS LANE (Broadcommon Rd to Pound Lane Hurst)	Hurst	19 May 2020	19 May 2020	COMPLETED
U8072/4 - NELSONS LANE (green triangle to Islandstone Ln)	Hurst	19 May 2020	19 May 2020	COMPLETED
U8074/4 - HOGMOOR LANE (Poplar Ln to 30mph signs)	Hurst	19 May 2020	19 May 2020	COMPLETED
U7671/42 - COLEMANS MOOR ROAD (Stonehaven Dr to Loddon Br Rd)	Woodley	19 May 2020	19 May 2020	COMPLETED
U7773/65 - TIPPINGS LANE (Headley Rd E to Duffield Rd)	Woodley	19 May 2020	19 May 2020	COMPLETED
C7714/10 - BUTTS HILL ROAD (Ravensbourne Dr to Duffield Rd)	Sonning	19 May 2020	19 May 2020	COMPLETED
C7714/5 - POUND LANE (Duffield Rd to A4 rbt)	Sonning	19 May 2020	19 May 2020	COMPLETED
A321/590 - WARGRAVE ROAD (Kentons Ln to High St Wargrave)	Wargrave	20 May 2020	20 May 2020	COMPLETED
C7801/10 - CULHAM LANE (Worleys Ln to Kenton Ln)	Wargrave	20 May 2020	20 May 2020	COMPLETED
B3030/120 - MOLE ROAD (Parkcorner Ln to Ellis's Hill)	Sindlesham	20 May 2020	20 May 2020	COMPLETED



## Micro asphalt programme

Road	Ward	Start	Finish	Status
A321/580 - HIGH STREET (S from Wargrave X-roads (School Ln jct))	Remenham, Wargrave & Ruscombe	11/05/2020	12/05/2020	COMPLETE
U7878/9 - BAYLISS ROAD (All)	Remenham, Wargrave & Ruscombe	11/05/2020	12/05/2020	COMPLETE
U7775/13 - MENDIP CLOSE (Chiltern Dr to end, including loop)	Charvil	13/05/2020	13/05/2020	COMPLETE
U7675/8 - LITTLE GLEBE (Pound Ln to Garde Ln, incl. Glebe Gdns)	Sonning	14/05/2020	14/05/2020	COMPLETE
FAIRWATER DRIVE (Service rd nos 33-135)	Woodley	15/05/2020	15/05/2020	COMPLETE
U7572/28 - WALLACE CLOSE (All)	Woodley	16/05/2020	16/05/2020	COMPLETE
LARCH DRIVE (all adopted)	Woodley	17/05/2020	17/05/2020	COMPLETE
U7571/17 - ROSEWOOD (Linden Rd to end)	Woodley	17/05/2020	17/05/2020	COMPLETE
U7571/29 - LINDEN ROAD (Nightingale Rd to end)	Woodley	17/05/2020	17/05/2020	COMPLETE
U7772/30 - AUSTIN ROAD (Vauxhall Dr to Colemansmoor Rd)	Woodley	17/05/2020	18/05/2020	COMPLETE
U7771/16 - GREENACRES AVENUE (A329 Reading Rd to end)	Winnersh	19/05/2020	19/05/2020	COMPLETE
U7870/15 - CHATSWORTH AVENUE (No. 1 to no. 63)	Winnersh	19/05/2020	19/05/2020	COMPLETE
U7870/10 - DANYWERN DRIVE (Robinhood Ln to Wedderburn Cl)	Winnersh	19/05/2020	20/05/2020	COMPLETE
U7970/16 - LENHAM CLOSE (Western spur)	Winnersh	20/05/2020	20/05/2020	COMPLETE
U7670/10 - EDENHAM CLOSE	Earley	20/05/2020	21/05/2020	COMPLETE
THE DELPH (include spurs and turning areas)	Earley	22/05/2020	22/05/2020	COMPLETE
WHITTON CLOSE	Earley	26/05/2020	26/05/2020	COMPLETE
FELIXSTOWE CLOSE	Earley	26/05/2020	26/05/2020	COMPLETE
U7570/38 - RATBY CLOSE (Measham Way to end)	Hawkedon	26/05/2020	27/05/2020	COMPLETE
U7570/101 - DODDINGTON CLOSE (Meldreth Way to granite setts)	Earley	27/05/2020	28/05/2020	COMPLETE
MERRIFIELD CLOSE	Earley	28/05/2020	28/05/2020	COMPLETE
LITTINGTON CLOSE	Earley	28/05/2020	28/05/2020	COMPLETE
U7471/7 - NASH CLOSE (Hartsbourne Rd to end)	Earley	28/05/2020	29/05/2020	COMPLETE
U7369/30 - MALTBY WAY (Ryhill Way to Tilney Way)	Hillside	30/05/2020	30/05/2020	COMPLETE
U7269/73 - MITFORD CLOSE (All)	Shinfield North	31/05/2020	31/05/2020	COMPLETE
U7269/17 - REGIS CLOSE (All)	Shinfield North	31/05/2020	31/05/2020	COMPLETE
U7269/18 - WOODSIDE WAY (All, not RBC-owned cway)	Shinfield North	01/06/2020	01/06/2020	COMPLETE
Drewett Close	Shinfield	02/06/2020	02/06/2020	COMPLETE
U7368/12 - FAIRMEAD ROAD (Hollow Ln to Oatlands Rd)	Shinfield South	02/06/2020	02/06/2020	COMPLETE
U7266/3 - ELIZABETH ROUT CLOSE	Shinfield South	02/06/2020	03/06/2020	COMPLETE
U8464/21 - ROWAN DRIVE (Belmont Rd to Old Wokingham Rd)	Wokingham Without	03/06/2020	03/06/2020	COMPLETE
U8264/17 - GREENSIDE (Linkway to end)	Wokingham Without	04/06/2020	04/06/2020	COMPLETE
U7965/29 - TICKENOR DRIVE (All)	Finchampstead North	05/06/2020	05/06/2020	COMPLETE
U7965/28 - RADICAL RIDE (All)	Finchampstead North	08/06/2020	08/06/2020	COMPLETE
U7965/30 - CHALLENGER CLOSE (All)	Finchampstead North	08/06/2020	08/06/2020	COMPLETE
U7965/27 - MCCARTHY WAY (spur)	Finchampstead North	10/06/2020	10/06/2020	COMPLETE
U7965/26 - MCCARTHY WAY (spine road)	Finchampstead North	11/06/2020	11/06/2020	COMPLETE
U7665/10 - BRAMSHILL CLOSE (Baird Rd to end)	Arborfield/Barkham	12/06/2020	13/06/2020	COMPLETE
U8068/30 - OAKLANDS DRIVE (Cul-de-sac nos 8-22)	Wokingham	13/06/2020	13/06/2020	COMPLETE
LIME CLOSE	Wokingham	14/06/2020	14/06/2020	COMPLETE
SNOWBERRY CLOSE	Wokingham	15/06/2020	15/06/2020	COMPLETE
WALNUT CLOSE	Wokingham	15/06/2020	15/06/2020	COMPLETE
WISTERIA CLOSE	Wokingham	15/06/2020	15/06/2020	COMPLETE
APPLE CLOSE	Wokingham	15/06/2020	16/06/2020	COMPLETE
BEECHNUT CLOSE	Wokingham	16/06/2020	16/06/2020	COMPLETE
ROWAN CLOSE	Wokingham	16/06/2020	16/06/2020	COMPLETE
MAGNOLIA WAY (cul-de-sac)	Wokingham	17/06/2020	17/06/2020	COMPLETE
LINDEN CLOSE	Wokingham	17/06/2020	17/06/2020	COMPLETE



HAZEL CLOSE	Wokingham	17/06/2020	17/06/2020	COMPLETE
LAUREL CLOSE	Wokingham	17/06/2020	22/06/2020	COMPLETE
EVERGREEN WAY	Wokingham	18/06/2020	23/06/2020	COMPLETE
MAGNOLIA WAY	Wokingham	23/06/2020	23/06/2020	COMPLETE
U7968/40 - FALCON WAY (Kestrel Way to end, including spurs)	Wokingham	24/06/2020	24/06/2020	COMPLETE
D8611/50 - RANCES LANE (A329 Reading Rd to Tattersall Cl)	Wescott	25/06/2020	26/06/2020	COMPLETE
D8611/10 - RANCES LANE (Tattersall Cl to Waterloo Rd)	Wescott	25/06/2020	26/06/2020	COMPLETE
U8268/3 - WATERLOO ROAD No's 97-139	Wokingham	27/06/2020	27/06/2020	COMPLETE
U8268/2 - WATERLOO ROAD No's 141-175	Wokingham	27/06/2020	27/06/2020	COMPLETE
U8268/58 - WATERLOO ROAD No's 177-195	Wokingham	27/06/2020	27/06/2020	COMPLETE
U7573/8 - WALTON CLOSE (Grays Cres to end)	Bulmershe & Whitegates	28/06/2020	28/06/2020	COMPLETE
U7573/30 - BRUCE ROAD (Wheble Dr to Wheble Dr)	Woodley	29/06/2020	29/06/2020	COMPLETE
U7772/71 - REDWOOD AVENUE (Oak Dr to Holly Rd)	Loddon	29/06/2020	29/06/2020	COMPLETE
U7570/73 - STOWMARKET CLOSE	Earley	30/06/2020	30/06/2020	COMPLETE
U7570/27 - LEISTON CLOSE	Earley	30/06/2020	30/06/2020	COMPLETE
HARWICH CLOSE	Earley	30/06/2020	30/06/2020	COMPLETE
U7570/17 - SOUTHWOLD CLOSE	Earley	30/06/2020	30/06/2020	COMPLETE
U8169/3 - BUDGES ROAD (Ashridge Rd to Pigott Rd)	Norreys	01/07/2020	02/07/2020	COMPLETE
U8068/18 - HEELAS ROAD (Meadow Rd to Mansfield Rd)	Emmbrook	01/07/2020	02/07/2020	COMPLETE
U8269/25 - PLOUGH LANE (Bean Oak Rd to Binfield Rd)	Norreys	02/07/2020		ONGOING

***Planned for July***

Emmbrook Road	Emmbrook
---------------	----------