



Annual Road Maintenance programme 2021-22

This document was last updated on **7 January 2022**. We aim to update the PDF on the website every two to three weeks during the programme. Residents on each road will be contacted directly prior to works beginning with exact dates.

Full resurfacing programme

Full resurfacing is a more extensive treatment, which involves removing layers of a worn out road surface and replacing this with new material.

Daytime shifts refer to work anytime between 8am and 6pm, off-peak daytime shifts will be approximately 9.30am-4pm (varies depending on locations) and night shifts are 8pm to 6am.

Programmed with dates

Road	Area	Time of work	Start date	End date	Status
Bader Way Signals Resurfacing /Lining	Woodley	Nights	07/01/22	08/01/22	Scheduled
Bader Way Signals Loop Cutting	Woodley	Nights	08/01/22	10/01/22	Scheduled
PARK LANE (Longmoor Fm to Hogwood Ln)	Finchampstead	Nights	10/01/22	12/01/22	Scheduled
PARK LANE (Commonfield Ln to Longmoor Fm)	Finchampstead	Nights	12/01/22	19/01/22	Scheduled
HYDE END LANE (Church Ln to Laurels Plant Ctr)	Shinfield	Nights	18/01/22	20/01/22	Scheduled
CHURCH ROAD (Farley Hill: Castle Hill for 200m east)	Farley Hill	Days	26/01/22	27/01/22	Scheduled
BARKHAM RIDE (Carolina Place to nos 59/76)	Finchampstead	Nights	28/01/22	29/01/22	Scheduled
EASTHAMPSTEAD ROAD (jnt at Denton Rd to Murdoch Rd, incl Moles Cl bellmouth)	Wokingham	Nights	31/01/22	03/02/22	Scheduled
A4/112 - LONDON ROAD (Westbound approach to Suttons Pk rbt: bus shelter to stop line)	Earley	Nights	21/03/2022	22/03/2022	Scheduled
LOWER EARLEY WAY (Rushey Way/Mill Ln rbt & approaches)	Earley	Nights	10/05/2021	15/05/21	Complete
LONDON ROAD		Nights	17/05/21	25/05/21	Complete
LONDON ROAD (New Rd to 250m north of Twyford Mowers)	Twyford	Nights	25/05/21	29/05/21	Complete



FINCHAMPSTEAD ROAD (Russley Grn to Evendons Ln)	Finchampstead	Nights	07/06/21	16/06/21	Complete
Easthampstead Rd (Railway Crossing to Heathlands Rd)	Wokingham	Nights	21/06/21	22/06/21	Complete
NINE MILE RIDE (Range Rd to Sandhurst Rd)	Finchampstead	Nights	22/06/21	26/06/21	Complete
NINE MILE RIDE (Kiln Ride to Range Rd)	Finchampstead	Nights	28/06/21	03/07/21	Complete
READING ROAD (Ridgefield Fm to surface jnt ACRR Bridge Fm)	Arborfield	Nights	05/07/21	13/07/21	Complete
LODGE ROAD (A321 Broadwater Ln to Whistley Mill Ln)	Hurst	Off peak days	14/07/2021	14/07/2021	Complete
LODGE ROAD (Whistley Mill Ln to Whistley Green)	Hurst	Off peak days	09/08/21	09/08/21	Complete
BROADWATER LANE (Hogmoor Ln to School Rd)	Twyford	Nights	10/08/21	12/08/21	Complete
KING STREET LANE (Hatch Farm Way to Bearwood Rd)	Winnersh	Nights	12/08/21	14/08/21	Complete
CHURCHILL DRIVE (Westfield Rd to B3030 King St Ln)	Winnersh	Days	16/08/21	20/08/21	Complete
CHURCH LANE (Shinfield: Church to A327 Hollow Ln)	Shinfield	Days	19/08/21	24/08/21	Complete
MATTHEWSGREEN ROAD (A321 Twyford Road to Surfacing Joint with Toutley Road)	Wokingham	Days	24/08/2021	01/09/21	Complete
NINE MILE RIDE (Kiln Ride to Range Rd)	Finchampstead	Nights	31/08/21	02/09/21	Complete
BINFIELD ROAD (Keephatch Rd to Twycross Rd)	Wokingham	Off peak days	01/09/21	02/09/21	Complete
WALMER ROAD (No. 40 to Willowside)	Woodley	Days	02/09/21	03/09/21	Complete
CHURCH ROAD (Swallowfield Bridge for 300m west)	Swallowfield	Days	06/09/21	08/09/21	Complete
MAYFIELDS (Mole Rd to St Marys Rd + to turning head on St Marys Rd)	Sindlesham	Days	09/09/21	09/09/21	Complete



CROCKHAMWELL ROAD (no. 50 to include Arundel bellmouth & Nightingale mrbt)	Woodley	Off peak days	10/09/21	13/09/21	Complete
PITTS LANE (Hilltop Rd for 135m south)	Earley	Off peak days	14/09/21	16/09/21	Complete
LYTHAM ROAD (Beechwood Ave to Woodlands Ave)	Woodley	Days	16/09/21	17/09/21	Complete
KING STREET LANE (Hatch Farm Way to Bearwood Rd)	Winnersh	Nights	15/09/21	16/09/21	Complete
A3290 Off Slip Signals scheme Remedial	Wokingham	Nights	27/09/21	28/09/21	Complete
ROBIN HOOD LANE (Danywern Dr to 40mph limit)	Winnersh	Nights	29/09/21	06/10/21	Complete
HYDE END ROAD (Dobbies to jnt at no. 182)	Shinfield	Nights	06/10/21	07/10/21	Complete
HYDE END ROAD (Appleton Way jnt to meet 6663)	Shinfield	Off peak days	08/10/2021	08/10/21	Complete
HYDE END ROAD (Dobbies eastwards to join sch 6669)	Shinfield	Off peak days	11/10/21	12/10/21	Complete
HURRICANE WAY (Donaldson Way to Marathon Cl)	Woodley	Days	12/10/2021	13/10/21	Complete
LONDON ROAD (Westbound approach to Suttons Pk rbt: bus shelter to stop line)	Earley	Nights	14/10/21	15/10/21	Complete
LYTHAM ROAD (Beechwood Ave to Woodlands Ave)	Woodley	Days	18/10/21	18/10/21	Complete
READING ROAD (Park Ln to Hants bdy, between emergency surfacing areas)	Finchampstead	Nights	08/11/2021	12/11/2021	Complete
RECTORY ROAD (Glebelands Rd to Wiltshire Rd)	Wokingham	Nights	12/11/21	16/11/21	Complete
Reading Rd Finchampstead (Park Lane to Church Lane)	Finchampstead	Nights	16/11/2021	23/11/2021	Complete
Reading Rd Finchampstead (Park Lane to Church Lane)	Finchampstead	Nights	06/12/21	08/12/21	Complete



Later in the programme

Road	Area	Time of work	Start date	End date	Status
Reading Rd -Western Avenue to Headley Rd	Woodley	Nights	20/01/22	22/01/22	Awaiting permit to be granted
A4 Bath Rd Knowl Hill (Layby nr Castle Royal Golf Club)	Knowl Hill	Nights	14/02/2022	25/02/2022	Awaiting permit to be granted
Backsideans (Wargrave)	Wargrave	Nights	21/02/22	21/02/2022	Awaiting permit to be granted
FLEET HILL (Rectory Farm to Tally Ho)	Finchampstead	Off peak days	22/02/22	23/02/21	Awaiting permit to be granted
MOLE RD (Ellis Hill to Arborfield Roundabout)	Sindleshim	Nights	24/02/22	25/02/22	Awaiting permit to be granted
A4 Bath Rd Knowl Hill (Layby nr Castle Royal Golf Club)	Knowl Hill	Days	28/02/2022	28/02/2022	Awaiting permit to be granted
TWYFORD ROAD (Matthewsgreen Road to Bell Foundry Lane)	Wokingham	Nights	01/03/22	02/03/22	Awaiting permit to be granted
BARRETT CRESCENT (A329 London Rd to Binfield Rd) Inc Footway	Wokingham				TBC
WINCHCOMBE ROAD (A321 Hurst Rd to B3018 Waltham Rd) (Inc Footway	Twyford				TBC
HOLT LANE (All, including footway)	Wokingham				TBC
WYNCOTE CLOSE (All, including footway)	Earley				TBC
U7471/13 - STATION ROAD (Wokingham Rd to Earley Stn, incl footway)	Earley				TBC
BARKHAM RIDE (Carolina Place to Rooks Nest Remedial	Finchampstead				TBC
NINE MILE RIDE- Soldiers Rise to Railway Bridge)Remedial	Finchampstead				TBC
MOLE ROAD(Bearwood Rd to Mill Lane Remedial	Sindleshim				TBC
MOLE ROAD(Ellis Hill to Church Lane) Remedial	Sindleshim				TBC



CHURCH ROAD (Woodlands Avenue to 200 Culver Lane Remedial	Earley				TBC
CHURCH ROAD (Woodlands Avenue to Culver Lane Remedial	Earley				TBC
SHUTE END (Station Rd to Broad Street Remedial	Wokingham				TBC



Surface dressing programme

Surface dressing adds protection to the carriageway surface, sealing it from water while also enhancing its skid resistance.

Complete

Street	Area	Start date	End date	Status
MILTON ROAD (Glebelands Rd to Matthewsgreen Rd)	Wokingham	08/05/2021	08/05/2021	Complete
REDLAKE LANE (Honey Hill to Ford)	Wokingham Without	08/05/2021	08/05/2021	Complete
SANDHURST ROAD (Finchampstead Rd to Nine Mile Ride)	Finchampstead	08/05/2021	08/05/2021	Complete
WELLINGTONIA AVENUE (Dell Rd to constr joint Wellingtonia Ave)	Finchampstead	08/05/2021	08/05/2021	Complete
WELLINGTONIA AVENUE (War Memorial to Dell Rd)	Finchampstead	08/05/2021	08/05/2021	Complete
THE VILLAGE (Rectory Fm to village hall)	Finchampstead	09/05/2021	09/05/2021	Complete
BUNCES SHAW (Castle Hill to Church Ln, Farley Hill)	Swallowfield	09/05/2021	09/05/2021	Complete
SWALLOWFIELD ROAD (Castle Hill to Church Rd)	Swallowfield	09/05/2021	09/05/2021	Complete
SWALLOWFIELD ROAD (Greensward Ln to Castle Hill)	Arborfield	09/05/2021	09/05/2021	Complete
CHURCH LANE (Grazeley: Mortimer Rd to end)	Shinfield	09/05/2021	09/05/2021	Complete
CHURCH LANE (St Mary's Church to Brookers Hill)	Shinfield	09/05/2021	09/05/2021	Complete
WOKINGHAM ROAD (B3350 Wilderness Rd to Loddon Bridge Rd)	Earley	10/05/2021	10/05/2021	Complete
LONDON ROAD (surface jnt opp no. 312 to 100m from stop line)	Bulmershe	10/05/2021	10/05/2021	Complete
PARK LANE (Foxes Walk to Lands End Ln)	Charvil	11/05/2021	11/05/2021	Complete
WALTHAM ROAD (Stanlake Ln to Hinton Rd)	Ruscombe	11/05/2021	11/05/2021	Complete
SOUTHBURY LANE (All)	Ruscombe	11/05/2021	11/05/2021	Complete
TAG LANE (A4 Bath Rd to Hare Hatch Ho)	Wargrave	11/05/2021	11/05/2021	Complete

Deferred until 2022-23 resurfacing programme due to clashes with other roadworks

Road	Area
FOREST ROAD (Willow Cottage to Brookside (Binfield Rd to Warren Hse Rd))	Hurst
WELLINGTON ROAD (Park Rd to Denmark St)	Wokingham
FLEET HILL (Bannisters Fm to Rectory Fm)	Finchampstead
READING ROAD (Park Ln to Hants bdy)	Finchampstead
HIGH STREET (George & Dragon PH to no. 115)	Wargrave
CROFT ROAD (Clares Grn Rd to road closure post)	Shinfield
WAINGELS ROAD (Denmark Ave to Park Ln)	Woodley



Micro asphalt programme

Micro asphalt surface treatment is a preventative maintenance treatment, used to seal the existing road surface, improve the texture and helps water evaporate. This type of surface treatment can prolong the life of a road by up to 10 years. It is mostly used in residential areas with slower moving traffic.

Programmed

Road Name	Town / Area	Start date	End date	Status
Forest road	Binfield	13/09/2021	16/09/2021	Complete
Jubilee Avenue	Wokingham	17/09/2021	18/09/2021	Complete
Church Lane	Shinfield South	18/09/2021	20/09/2021	Complete
Denmark Street	Wokingham	19/09/2021	19/09/2021	Complete
Mohawk Way	Woodley	20/09/2021	21/09/2021	Complete
Hilltop Road	Twyford	21/09/2021	22/09/2021	Complete
Anderson Avenue	Earley	22/09/2021	23/09/2021	Complete
Ravensbourne Drive	Woodley	24/09/2021	27/09/2021	Complete
Broad Hinton	Twyford	27/09/2021	29/09/2021	Complete
Perth Close	Woodley	29/09/2021	30/09/2021	Complete
Denmark Avenue	Woodley	30/09/2021	01/10/2021	Complete
Park Lane	Charvil	01/10/2021	02/10/2021	Complete
Wagtail Close	Twyford	02/10/2021	02/10/2021	Complete
Springfield Park	Twyford	02/10/2021	03/10/2021	Complete
Garth Close	Winnersh	04/10/2021	04/10/2021	Complete
Isis Close	Winnersh	05/10/2021	05/10/2021	Complete
Aran close	Winnersh	05/10/2021	05/10/2021	Complete
Eden Way	Winnersh	05/10/2021	06/10/2021	Complete
Sadler's Ln	Winnersh	06/10/2021	06/10/2021	Complete
Highfield Close	Wokingham	06/10/2021	07/10/2021	Complete
Heathermount Drive	Wokingham Without	07/10/2021	08/10/2021	Complete
Edgcumbe Park Drive	Wokingham Without	11/10/2021	12/10/2021	Complete
Croft Road	Shinfield	12/10/2021	13/10/2021	Complete
Grovelands Road	Shinfield	13/10/2021	13/10/2021	Complete
Odiham road	Swallowfield	13/10/2021	14/10/2021	Complete
Ryhill Way	Shinfield	TBC	TBC	Complete
Meadow Road	Earley	TBC	TBC	Complete
Meadow Road 2	Earley	TBC	TBC	Complete
St Marys Road	Winnersh	TBC	TBC	TBC

Footpath programme

Improvements to the footpath/footway used by pedestrians. Sometimes this will be completed alongside a related resurfacing scheme.

Completed



Street	Area	Start date	End date	Status
SPRINGFIELD PARK (Wagtail Cl to A321 Waltham Rd)	Twyford	17/05/2021	17/05/2021	Complete
PARK LANE (rly bridge to East Park Farm Dr, W side)	Charvil	17/05/2021	17/05/2021	Complete
GROVELANDS ROAD (B3349 Hyde End Rd to Croft Rd, W side)	Shinfield	18/05/2021	19/05/2021	Complete
GARTH CLOSE (B3350 Robin Hood Ln to end, both sides)	Winnersh	24/05/2021	27/05/2021	Complete
MAYFIELDS (both sides)	Winnersh	07/06/2021	18/06/2021	Complete
DENMARK AVENUE (End turn to Waingels Rd (both sides)	Woodley	21/06/2021	02/07/2021	Complete

Dates TBC

Street	Area
WYNCOTE CLOSE (N side)	Shinfield
WYNCOTE CLOSE (S side)	Shinfield
WINCHCOMBE ROAD (B3018 Waltham Rd to A321 Hurst Rd)	Twyford
WINCHCOMBE ROAD (A321 Hurst Rd to B3018 Waltham Rd)	Twyford
HOLT LANE (Jubilee Ave to A329 Reading Rd, E side)	Wokingham
BARRETT CRESCENT (Binfield Rd to A329 London Rd)	Wokingham
BARRETT CRESCENT (A329 London Rd to Binfield Rd)	Wokingham
STATION ROAD (Wokingham Rd to Earley Stn, W side)	Earley
STATION ROAD (Earley Stn to Wokingham Rd, E side)	Earley
BROAD STREET (new paving Market Pl/Rose St to old post office)	Wokingham
PEACH STREET (Car park entrance Milletts to Luckley Path)	Wokingham

Deferred for consideration in 2022-23

DENMARK STREET (Market Pl to Langborough Rd)	Wokingham
DENMARK STREET (Langborough Rd to Market Pl)	Wokingham